

Ausschreibungsgrundlage - Bauablaufplan Marktstraße 8

Nr.	Vorgang	Beginn gepl	Ende gepl	Jun 2026		Jul 2026				Aug 2026				Sep 2026				Okt 2026						
				K26 (22.)	K27 (29.)	K28 (06.)	K29 (13.)	K30 (20.)	K31 (27.)	K32 (03.)	K33 (10.)	K34 (17.)	K35 (24.)	K36 (31.)	K37 (07.)	K38 (14.)	K39 (21.)	K40 (28.)	K41 (05.)	K42 (12.)	K43 (19.)	K44 (26.)		
01	Marktstraße 8	06.01.25	02.10.26	Marktstraße 8																				
02	Gerüstarbeiten	14.04.25	03.10.25																					
03	Rohbauarbeiten	06.01.25	25.09.26	Rohbauarbeiten																				
04	Baustelleneinrichtung	06.01.25	07.01.25																					
05	Unterfangung Nach...	07.01.25	31.01.25																					
06	Sohle Kellergeschoss	07.01.25	31.01.25																					
07	Decke Kellergesch...	03.02.25	07.02.25																					
08	Erdarbeiten Erdges...	03.03.25	13.03.25																					
09	Sohle Erdgeschoss	03.03.25	21.03.25																					
10	Maurerarbeiten EG	24.03.25	09.05.25																					
11	Maurerarbeiten 1.OG	23.04.25	23.05.25																					
12	Fundamente Außen...	20.10.25	03.11.25																					
13	Maurerarbeiten Auß...	16.06.25	20.06.25																					
14	Innendämmung	29.06.26	24.07.26																					
15	Innenputz	06.07.26	24.07.26																					
16	Estricharbeiten	14.08.26	14.08.26																					
17	Außenanlagen	21.09.26	25.09.26																					
18	Zimmerer- und Dach...	24.03.25	03.07.26	Zimmerer- und Dacharbeiten																				
19	Zimmererarbeiten EG	24.03.25	22.04.25																					
20	Zimmererarbeiten 1...	22.04.25	02.05.25																					
21	Zimmererarbeiten 2...	05.05.25	16.05.25																					
22	Zimmererarbeiten DG	19.05.25	23.05.25																					
23	Abdecken Dach	26.05.25	28.05.25																					
24	Zimmererarbeiten ...	29.05.25	13.06.25																					
25	Zimmererarbeiten F...	23.06.25	11.07.25	Zimmererarbeiten Fassade																				
26	Dacheindeckung	11.08.25	21.08.25																					
27	Tischlerarbeiten	04.05.26	02.10.26	Tischlerarbeiten																				
28	Einbau Außenfenster	04.05.26	22.05.26																					
29	Einbau Fensterbekl...	04.05.26	22.05.26																					
30	Einbau Fensterbekl...	03.08.26	14.08.26																					
31	Einbau Innentreppen	21.09.26	02.10.26																					
32	Einbau Innentüren	21.09.26	02.10.26																					
33	Hoftor	17.09.26	18.09.26																					
34	Maler- und Bodenbel...	06.07.26	04.09.26	Maler- und Bodenbelagsarbeiten																				
35	Malerarbeiten Fass...	06.07.26	24.07.26																					
36	Malerarbeiten innen	17.08.26	04.09.26																					
37	Bodenbelagsarbeiten	31.08.26	04.09.26																					
38	Fliesenarbeiten	14.09.26	18.09.26																					
39	Trockenbauarbeiten	24.05.26	13.08.26	Trockenbauarbeiten																				
40	Trennwände, WC-B...	24.05.26	29.05.26																					
41	Deckenbekleidungen	03.08.26	13.08.26																					
42	Fußbodenkonstrukt...	03.08.26	07.08.26																					
43	Elektroarbeiten	20.01.25	25.09.26	Elektroarbeiten																				
44	Fundamenterder	20.01.25	20.01.25																					
45	Blitzschutz	14.08.25	15.08.25																					
46	Vorinstallation Elektro	08.09.25	19.09.25																					
47	Endmontage	21.09.26	25.09.26																					
48	Heizungs- und Sanit...	15.06.26	25.09.26	Heizungs- und Sanitärarbeiten																				
49	Vorinstallation HLS	15.06.26	19.06.26																					
				Priorität 2																				

Ausschreibungsgrundlage - Bauablaufplan Marktstraße 8

Nr.	Vorgang	Beginn gepl	Ende gepl	Jun 2026				Jul 2026					Aug 2026					Sep 2026					Okt 2026				
				K26 (22.)		K27 (29.)		K28 (06.)	K29 (13.)	K30 (20.)	K31 (27.)		K32 (03.)	K33 (10.)	K34 (17.)	K35 (24.)		K36 (31.)		K37 (07.)	K38 (14.)	K39 (21.)	K40 (28.)	K41 (05.)	K42 (12.)	K43 (19.)	K44 (26.)
50	Endmontage	21.09.26	25.09.26																			Endmontage					
51	<u>Metallarbeiten</u>	07.09.26	16.09.26																		Metallarbeiten						
52	Balkon und Außentr...	07.09.26	16.09.26																		Balkon und Außentreppe						

Priorität 2