

BA	Vorgang	Start	Ende	Q1/26	Q2/26	Q3/26	Q4/26	Q1/27	Q2/27	Q3/27	Q4/27	Q1/28	Q2/28	Q3/28	Q4/28	Q1/29	Q2/29	Q3/29	Q4/29	Q1/30	Q2/30	Q3/30	Q4/30	Q1/31	Q2/31	Q3/31
BA 1-4	VgV Architektur LP 1-4	Jan 26	Mai 26																							
BA 1-4	VgV Tragwerksplanung LP 1-6	Jan 26	Mai 26																							
BA 1-4	VgV ELT LP 1-9	Jan 26	Mai 26																							
BA 1-4	VgV HLS LP 1-9	Jan 26	Mai 26																							
BA 1-4	Freihändig Brandschutz LP 1-4	Jan 26	Mai 26																							
BA 1-4	Freihändig Wärmeschutz LP 1-4	Jan 26	Mai 26																							
BA 1-4	Freihändig Bauakustik LP 1-4	Jan 26	Mai 26																							
BA 1-4	Freihändig Raumakustik LP 1-4	Jan 26	Mai 26																							
BA 1-4	Freihändig Freianlagenplanung LP 1-4	Jan 26	Mai 26																							
BA 1-4	Entwurf-/ Genehmigungsplanung	Mai 26	Mrz 27			2	3 3	4 4	4 4																	
BA 1	Durchführung Abbruch/Erweiterung	Aug 26	Sep 28					VgV VgV	5 5	6+7 8	8 8	8 8	8 8	8 8	8 8											
BA 2	Durchführung Sanierung BT 1	Okt 27	Sep 29									VgV VgV	5 5	6+7 8	8 8	8 8	8 8	8 8								
BA 3	Durchführung Sanierung BT 2	Okt 28	Sep 30													VgV VgV	5 5	6+7 8	8 8	8 8	8 8					
BA 4	Durchführung Sanierung BT 3	Nov 29	Spt 31																	VgV VgV	5 5	6+7 8	8 8	8 8	8 8	8 8
BA 5+6	VgVs Architektur, TWP, ELT, HLS LP 1-9	Mrz 26	Mai 26																							
BA 5	Planung+Durchführung - Turnhalle	Mai 26	Dez 27			1-4	1-4 1-4	5 6+7	8 8	8 8	8 8	8 8														
BA 6	Planung+Durchführung - Gartenbau	Feb 27	Dez 28						1-4	1-4 1-4	5 6+7	8 8	8 8	8 8	8 8											