

Zentralklinikum Georgsheil																																				
ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2027			Qtr 2, 2027			Qtr 3, 2027			Qtr 4, 2027			Qtr 1, 2028			Qtr 2, 2028			Qtr 3, 2028			Qtr 4, 2028			Qtr 1, 2029			Qtr 2, 2029		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1		Los 2																																		
2		VSZ	401 days	Mon 12.04.27	Mon 23.10.28																															
3		V5.5 Bau	398 days	Mon 12.04.27	Wed 18.10.28																															
4		Schacht- & TWR-Montage	20 days	Mon 12.04.27	Fri 07.05.27																															
5		TGA-Schnittstelle	2 days	Mon 10.05.27	Tue 11.05.27	4																														
6		ZÜS & IBN	3 days	Wed 12.05.27	Fri 14.05.27	5																														
7		Nutzung Bauaufzug	350 days	Mon 17.05.27	Fri 15.09.28	6																														
8		Rückbau	15 days	Mon 18.09.28	Fri 06.10.28	7																														
9		Portalmontage	5 days	Mon 09.10.28	Fri 13.10.28	8																														
10		IBN	2 days	Mon 16.10.28	Tue 17.10.28	9																														
11		ZÜS	1 day	Wed 18.10.28	Wed 18.10.28	10																														
12		V5.6	374 days	Mon 17.05.27	Thu 19.10.28																															
13		Schacht- & TWR-Montage	15 days	Mon 17.05.27	Fri 04.06.27	6																														
14		TGA-Schnittstelle	2 days	Mon 07.06.27	Tue 08.06.27	13																														
15		Portalmontage	5 days	Mon 12.06.28	Fri 16.06.28																															
16		IBN	2 days	Mon 31.07.28	Tue 01.08.28																															
17		ZÜS	1 day	Thu 19.10.28	Thu 19.10.28	11																														
18		V5.1-5.4	359 days	Wed 09.06.27	Mon 23.10.28																															
19		Schacht- & TWR-Montage	48 days	Wed 09.06.27	Fri 13.08.27	14																														
20		TGA-Schnittstelle	10 days	Mon 16.08.27	Fri 27.08.27	19																														
21		Portalmontage	20 days	Mon 19.06.28	Fri 14.07.28	15																														
22		IBN	8 days	Wed 02.08.28	Fri 11.08.28	16																														
23		IBN FTS	10 days	Mon 14.08.28	Fri 25.08.28	22																														
24		ZÜS	2 days	Fri 20.10.28	Mon 23.10.28	17																														
25		ZSG	380 days	Wed 09.06.27	Tue 21.11.28																															
26		B4.1 Bau	380 days	Wed 09.06.27	Tue 21.11.28																															
27		Schacht- & TWR-Montage	21 days	Wed 09.06.27	Wed 07.07.27	14																														
28		TGA-Schnittstelle	2 days	Thu 08.07.27	Fri 09.07.27	27																														
29		IBN	2 days	Mon 12.07.27	Tue 13.07.27	28																														
30		ZÜS	1 day	Wed 14.07.27	Wed 14.07.27	29																														
31		Nutzung Bauaufzug	331 days	Thu 15.07.27	Thu 19.10.28	30																														
32		Rückbau	15 days	Fri 20.10.28	Thu 09.11.28	31																														
33		Portalmontage	5 days	Fri 10.11.28	Thu 16.11.28	32																														
34		IBN	2 days	Fri 17.11.28	Mon 20.11.28	33																														
35		ZÜS	1 day	Tue 21.11.28	Tue 21.11.28	34																														
36		B4.2	336 days	Wed 14.07.27	Wed 25.10.28																															
37		Schacht- & TWR-Montage	15 days	Wed 14.07.27	Tue 03.08.27	29																														
38		TGA-Schnittstelle	2 days	Wed 04.08.27	Thu 05.08.27	37																														
39		Portalmontage	5 days	Mon 31.07.28	Fri 04.08.28	45																														
40		IBN	2 days	Mon 11.09.28	Tue 12.09.28	47																														
41		ZÜS	1 day	Wed 25.10.28	Wed 25.10.28	48																														
42		V4.1+4.2	318 days	Fri 06.0																																