

Nr.	Vorgangsname	Wer	%	Dauer	Anfang	Ende	2027																											
							Jan	Feb	Mrz	Apr	Mai	Jun	Jul	Aug	Sep	Okt	Nov	Dez	Jan	Feb	Mrz	Apr	Mai	Jun	Jul	Aug	Sep	Okt	Nov	Dez				
1	LPH 6+7 Ausschreibung, Vergabe		56%	1017 Tage	Mon 02.09.24	Fre 13.10.28																												
550	LPH 8 Bauausführung		14%	835 Tage	Mon 21.10.24	Fre 10.03.28																							10.03.28					
579	Sanierung BT BCDE		12%	729 Tage	Mon 31.03.25	Fre 10.03.28																							10.03.28					
808	Gebäudehülle + Ausbau		0%	341 Tage	Mon 20.07.26	Fre 26.11.27																						26.11.27						
1197	Bauteil D (Achse 36/37 - 45/46)		0%	272 Tage	Mon 21.09.26	Fre 22.10.27																					22.10.27							
1224	Innenausbau / TGA BT D		0%	227 Tage	Mon 23.11.26	Fre 22.10.27																					22.10.27							
1357	1.OG Kasino Innenhof		0%	195 Tage	Mon 18.01.27	Fre 22.10.27	01.27																				22.10.27							
1371	410 TGA Küche - Rohmontage Küchen-/Thekentechnik	AN 410	0%	23 Tage	Mon 22.03.27	Fre 23.04.27																												
1385	410 TGA Küche - Feinmontage Küchen-/Thekentechnik	AN 410	0%	30 Tage	Mon 06.09.27	Fre 15.10.27																												
1391	EG Fitness, Zentrale Dienste, TGA-Zentralen		0%	202 Tage	Mon 23.11.26	Fre 17.09.27																						17.09.27						
1406	410 TGA Küche - Rohmontage Küchen-/Kühltechnik	AN 410	0%	10 Tage	Mon 22.02.27	Fre 05.03.27																												
1420	410 TGA Küche - Feinmontage Küchen-/Kühltechnik	AN 410	0%	11 Tage	Fre 13.08.27	Fre 27.08.27																												
1425	Bauteil E (Achse 45/46 - 51)		0%	335 Tage	Mon 20.07.26	Don 18.11.27																						18.11.27						
1447	Innenausbau / TGA BT E		0%	297 Tage	Mon 17.08.26	Fre 22.10.27																						22.10.27						
1581	EG Zentrale Dienste, ELT-Zentralen		0%	297 Tage	Mon 17.08.26	Fre 22.10.27																						22.10.27						
1596	410 TGA Küche - Rohmontage Küchen-/Kühltechnik	AN 410	0%	22 Tage	Die 20.04.27	Fre 21.05.27																												
1610	410 TGA Küche - Feinmontage Küchen-/Kühltechnik	AN 410	0%	10 Tage	Mon 06.09.27	Fre 17.09.27																						17.09.27						
1639	Inbetriebnahmen, Einweisungen, Abnahmen		0%	89 Tage	Don 28.10.27	Fre 10.03.28																					28.10.27		10.03.28					
1655	410 TGA Küche - SV-Abnahme, Einweisung	AN 410	0%	20 Tage	Mon 15.11.27	Fre 10.12.27																						10.12.27						
1656	Wirkprinzip-Prüfung (KG 300-400)	AN 410	0%	5 Tage	Mon 14.02.28	Fre 18.02.28																						18.02.28						
1657	Hygiene-Prüfung Küche (Veterinär)	AN 410	0%	5 Tage	Mon 21.02.28	Fre 25.02.28																						25.02.28						