

WBS	Aufgabe	Anfang	Ende	Dauer	% Abge.	Ressource	Sym...	2026	Juli	Aug.	Sept.	Okt.	Nov.	Dez.	Jan.	Feb.	März	Apr.	Mai	2027	Juni	Juli	Aug.	Sept.	Okt.	Nov.
		01.07.2026	12.11.2027	500																						
1	Planungen	01.07.2026	18.09.2026	80																						
1.1	Freigabe der Vorplanung	01.07.2026	01.07.2026	0																						
1.2	Entwurfsplanung	06.07.2026	19.07.2026	14																						
1.3	Genehmigungsplanung	20.07.2026	24.07.2026	5																						
1.4	Ausführungsplanung	20.07.2026	18.09.2026	61																						
1.5	Ausschreibungen	20.07.2026	07.08.2026	19																						
1.6	Angebotssubmission	28.08.2026	28.08.2026	1																						
1.7	Angebotsprüfung	31.08.2026	11.09.2026	12																						
1.8	Vergabe	14.09.2026	18.09.2026	5																						
2	2. OG	02.11.2026	24.02.2027	115																						
2.1	TB - Fußbodenabdeckung	02.11.2026	06.11.2026	5																						
2.2	TB - Staubschutzfolien Galerie	02.11.2026	06.11.2026	5																						
2.3	ELT - Demontage Leuchten	09.11.2026	13.11.2026	5																						
2.4	TB - Demontage abgehängte Decken	16.11.2026	20.11.2026	5																						
2.5	ELT - Demontage Trassen	23.11.2026	27.11.2026	5																						
2.6	IP - Fenster abkleben, abhängen	23.11.2026	27.11.2026	5																						
2.7	IP - Putzarbeiten	30.11.2026	18.12.2026	19																						
2.8	IP - Fensterfolien entfernen	04.01.2027	08.01.2027	5																						
2.9	ELT - Montage Trassen	04.01.2027	08.01.2027	5																						
2.10	TB - Montage Decken	11.01.2027	22.01.2027	12																						
2.11	ELT - Montage Leuchten	18.01.2027	29.01.2027	12																						
2.12	TB - Fußbodenabdeckung entfernen	01.02.2027	05.02.2027	5																						
2.13	TB - Staubschutzfolien Galerie entfernen	01.02.2027	05.02.2027	5																						
2.14	RA - Grundreinigung	08.02.2027	12.02.2027	5																						
2.15	Inbetriebnahme der Etage	15.02.2027	24.02.2027	10																						
3	Beleglesezentrum - Umbau	02.11.2026	19.02.2027	110																						
3.1	ELT - Demontage Leuchten etc.	02.11.2026	06.11.2026	5																						
3.2	Lüftung - Demontage Klimagerät	02.11.2026	06.11.2026	5																						
3.3	Abrissarbeiten - Glaswände, Decke	09.11.2026	13.11.2026	5																						
3.4	Abrissarbeiten - Doppelboden, Rampe	16.11.2026	20.11.2026	5																						
3.5	TB - Wände stellen	23.11.2026	27.11.2026	5																						
3.6	ELT - Leitungsinstallationen	30.11.2026	04.12.2026	5																						
3.7	TB - Wände 2. Seite	07.12.2026	11.12.2026	5																						
3.8	Malerarbeiten - Wandbeläge	14.12.2026	18.12.2026	5																						
3.9	TB - Abgehängte Decke	04.01.2027	15.01.2027	12																						
3.10	Bodenbelagsarbeiten	18.01.2027	29.01.2027	12																						
3.11	Glastrennwände	01.02.2027	12.02.2027	12																						
3.12	RA - Grundreinigung	15.02.2027	19.02.2027	5																						
3.13	Inbetriebnahme	08.02.2027	19.02.2027	12																						
4	3. OG	18.01.2027	23.04.2027	96																						
4.1	TB - Fußbodenabdeckung	22.02.2027	26.02.2027	5																						
4.2	TB - Staubschutzfolien Galerie	22.02.2027	26.02.2027	5																						
4.3	ELT - Demontage Leuchten	01.03.2027	04.03.2027	4																						
4.4	TB - Demontage abgehängte Decken	02.03.2027	04.03.2027	3																						
4.5	ELT - Demontage Trassen	03.03.2027	05.03.2027	3																						
4.6	IP - Fenster abkleben, abhängen	03.03.2027	05.03.2027	3																						
4.7	IP - Putzarbeiten	08.03.2027	12.03.2027	5																						
4.8	IP - Fensterfolien entfernen	15.03.2027	19.03.2027	5																						
4.9	ELT - Montage Trassen	15.03.2027	19.03.2027	5																						
4.10	TB - Montage Decken	22.03.2027	26.03.2027	5																						
4.11	ELT - Montage Leuchten	29.03.2027	01.04.2027	4																						
4.12	TB - Fußbodenabdeckung entfernen	30.03.2027	02.04.2027	4																						
4.13	TB - Staubschutzfolien Galerie entfernen	30.03.2027	02.04.2027	4																						
4.14	RA - Grundreinigung	05.04.2027	09.04.2027	5																						
4.15	Inbetriebnahme der Etage	12.04.2027	23.04.2027	12																						
5	1. OG	26.04.2027	25.06.2027	61																						
5.1	TB - Fußbodenabdeckung	26.04.2027	30.04.2027	5																						
5.2	TB - Staubschutzfolien Galerie	26.04.2027	30.04.2027	5																						
5.3	ELT - Demontage Leuchten	03.05.2027	06.05.2027	4																						
5.4	TB - Demontage abgehängte Decken	04.05.2027	07.05.2027	4																						
5.5	ELT - Demontage Trassen	10.05.2027	13.05.2027	4																						
5.6	IP - Fenster abkleben, abhängen	12.05.2027	14.05.2027	3																						
5.7	IP - Putzarbeiten	17.05.2027	21.05.2027	5																						
5.8	IP - Fensterfolien entfernen	24.05.2027	28.05.2027	5																						
5.9	ELT - Montage Trassen	24.05.2027	28.05.2027	5																						
5.10	TB - Montage Decken	31.05.2027	03.06.2027	4																						
5.11	ELT - Montage Leuchten	02.06.2027	04.06.2027	3																						
5.12	TB - Fußbodenabdeckung entfernen	03.06.2027	04.06.2027	2																						

