P2503_AWD_Anbau_West_Donauarena

	Task name	Assignee	EH	Start	Due	STATUS	%
0	**JOUR FIXE:**		-	30/Jan/25	27/May/26		96%
1	**ARCHITEKTUR:**		15h	30/Jan/25	26/Feb/27		48%
2	**TRAGWERKSPLANUNG:**		-	04/Mar/25	31/Mar/26		13%
3	**HLS PLANUNG:**		-	19/May/25	29/Feb/28		52%
4	**ELEKTROPLANUNG:**		-	26/May/25	04/Mar/27		20%
5	**BRANDSCHUTZ:**		-	19/Mar/25	27/Feb/26		0%
6	**AUFMASS :**		-	11/May/25	27/Jun/25		100%
7	**KÜCHENPLANUNG:**		-	23/May/25	16/Sep/25		100%
8	**BAUPHYSIK:**		-	01/Aug/25	12/Jun/26		88%
9	**FREIFLÄCHENPLANUNG:**		-	01/Sep/25	30/Apr/27		23%
10	**AUSSCHREIBUNGEN:**		-	29/Jun/26	15/May/28		0%
11	**VERGABE:**		-	03/Aug/26	29/Jun/28		0%
12	**BAUPHASE:**		-	04/Feb/27	21/Sep/29		0%
13	Baubeginn	Unassigned	-	04/Feb/27	04/Feb/27	Not started	0%
14	Kanalverlegung/Archäologie	Unassigned	-	04/Feb/27	11/Jun/27	Not started	0%
15	Abbrucharbeiten Vordach W…	Unassigned	-	07/May/27	25/May/27	Not started	0%
16	Aussenanlagen Abbruch	Unassigned	-	26/Apr/27	24/Jun/27	Not started	0%
17	Arena Veranstaltungsfrei	Unassigned	-	07/May/27	13/Aug/27	Not started	0%
18	Kabelzugarbeiten im Bestan…	Unassigned	-	10/May/27	09/Aug/27	Not started	0%
19	Rohbauarbeiten Anbau West	Unassigned	-	07/Jun/27	30/Nov/27	Not started	0%
20	Neuanschluss Entwässerung	Unassigned	-	14/Jun/27	26/Jul/27	Not started	0%
21	Rohbauarbeiten Anbau Nord	Unassigned	-	19/Apr/27	13/Aug/27	Not started	0%
22	Leerrohrverbindung Anbau W…	Unassigned	-	19/Apr/27	26/Jul/27	Not started	0%
23	Gerüstarbeiten	Unassigned	-	29/Nov/27	01/Jun/28	Not started	0%
24	Aussenanlagen Entwässerun…	Unassigned	-	23/Jun/27	03/Nov/27	Not started	0%
25	Spenglerarbeiten Anbau Nord	Unassigned	-	07/Sep/27	09/Nov/27	Not started	0%
26	Metallbauarbeiten	Unassigned	-	19/Oct/27	30/Jun/28	Not started	0%
27	Fenster- und Aussentüren	Unassigned	-	19/Oct/27	31/Mar/28	Not started	0%
28	Metallbauarbeiten	Unassigned	-	01/May/28	30/Jun/28	Not started	0%
29	Fassadenbau -Sandwich…	Unassigned	-	14/Feb/28	07/Apr/28	Not started	0%
30	Dachdecker und Dachabdich…	Unassigned	-	04/Oct/27	10/Mar/28	Not started	0%
31	Spenglerarbeiten Anbau West	Unassigned	-	29/Nov/27	07/Apr/28	Not started	0%
32	ELT Trassenmontage	Unassigned	-	19/Nov/27	03/Jan/28	Not started	0%
33	Putzarbeiten - WDVS	Unassigned	-	13/Mar/28	08/May/28	Not started	0%
34	Estricharbeiten	Unassigned	-	03/May/28	06/Aug/28	Not started	0%
35	Estrich Anbau	Unassigned	-	03/May/28	11/Jul/28	Not started	0%
36	Estrich Bestand	Unassigned	-	19/Jul/28	06/Aug/28	Not started	0%
37	ELT Rohmontage	Unassigned	-	10/Jan/28	09/May/28	Not started	0%
38	HLS Rohmontage	Unassigned	-	15/Nov/27	12/Mar/28	Not started	0%
39	ELT Feinmontage + Inbetrieb…	Unassigned	-	16/Jun/28	11/Oct/28	Not started	0%
40	ELT Abnahmen und Einweis…	Unassigned	-	16/Oct/28	10/Nov/28	Not started	0%
41	Trockenbauarbeiten	Unassigned	-	03/Apr/28	15/Sep/28	Not started	0%
42	Arena Veranstaltungsfrei	Unassigned	-	07/Jun/28	31/Aug/28	Not started	0%
43	Auftrag	Unassigned	-	27/Mar/28	24/Apr/28	Not started	0%
44	HLS Feinmontage	Unassigned	-	10/Apr/28	25/Aug/28	Not started	0%
45	HLS Abnahmen und Einweis…	Unassigned	-	28/Aug/28	22/Sep/28	Not started	0%
46	Schlosserarbeiten	Unassigned	-	22/May/28	14/Jul/28	Not started	0%
47	Fliesenarbeiten	Unassigned	-	13/Jun/28	21/Aug/28	Not started	0%
48	Bodenbelagsarbeiten	Unassigned	-	17/Jul/28	22/Sep/28	Not started	0%
49	Parkettarbeiten	Unassigned	-	26/Sep/28	13/Oct/28	Not started	0%
50	Malerarbeiten	Unassigned	-	14/Aug/28	13/Nov/28	Not started	0%
51	Schreiner / Innentüren	Unassigned	-	10/Apr/28	03/Nov/28	Not started	0%
52	Freianlagen	Unassigned	-	04/May/28	03/Nov/28	Not started	0%
53	Ausstattung	Unassigned	-	30/Oct/28	13/Nov/28	Not started	0%
54	Bezugsfertigkeit	Unassigned	-	20/Nov/28	20/Nov/28	Not started	0%
55	Fertigstellung Pflege	Unassigned	-	02/Apr/29	21/Sep/29	Not started	0%
56							

